



ID	Task Name	Duration	Start	Finish	Predecessors	Q4 '18	Q1 '19	Q2 '19	Q3 '19	Q4 '19	Q1 '20	Q2 '20	Q3 '20	Q4 '20	Q1 '21	Q2 '21	Q3 '21	Q4 '21	Q1 '22	Q2 '22	Q3 '22	Q4 '22	Q1 '23
1	Contract Milestones	894 days	Thu 3/28/19	Thu 9/29/22				[Gantt bar spanning from Q2 '19 to Q4 '22]															
15	Project Permitting (Non-Building)	227 days	Mon 1/27/20	Wed 12/16/20				[Gantt bar spanning from Q1 '20 to Q3 '21]															
8	Project Design Deliverables	197 days	Wed 2/12/20	Wed 11/18/20				[Gantt bar spanning from Q1 '20 to Q3 '20]															
26	General, Building and Site Work	688 days	Wed 4/8/20	Tue 12/20/22				[Gantt bar spanning from Q2 '20 to Q4 '22]															
59	Tank Shoring / Excavation / Concrete Construction	600 days	Wed 7/15/20	Tue 11/22/22				[Gantt bar spanning from Q3 '20 to Q4 '22]															
60	Phase 1 Tank Construction	370 days	Wed 7/15/20	Wed 12/29/21				[Gantt bar spanning from Q3 '20 to Q3 '21]															
68	Phase 2 Tank Construction	295 days	Mon 9/27/21	Tue 11/22/22				[Gantt bar spanning from Q4 '21 to Q3 '22]															
40	Procurement of Long Lead-Time Materials & Equipment	365 days	Mon 8/3/20	Tue 1/11/22				[Gantt bar spanning from Q3 '20 to Q4 '21]															
42	CSO / Storm Drain Piping & Diversion Structures	295 days	Mon 3/1/21	Tue 4/26/22				[Gantt bar spanning from Q1 '21 to Q2 '21]															
55	Electrical, Instrumentation & Controls, SCADA	200 days	Mon 2/21/22	Wed 11/30/22				[Gantt bar spanning from Q3 '22 to Q4 '22]															
52	Install Buckets, Pumps, Mechanical & Vent Piping	177 days	Wed 3/16/22	Tue 11/22/22				[Gantt bar spanning from Q3 '22 to Q4 '22]															
38	Project Startup and Acceptance Testing	20 days	Thu 12/1/22	Wed 12/28/22				[Gantt bar spanning from Q4 '22 to Q1 '23]															