



Baxter Blvd will be closed at night while crews are working in center of roadway. While crews are working in front of the Hannaford entrance a flagger will assist vehicles either directing them away from Baxter Boulevard or allowing them to take a right. The crew will be starting at the Prebble Street end, as we complete our trench work the road closure will move up Baxter with the crew.

Flagger will be located in front of Hannaford Entrance

Road Closed signs

Road Closed signs

Road Closed sign

ACCESS IN/OUT OF PARKING AREA WILL BE MAINTAINED AT ALL TIMES. STEEL SHEETS TO BE USED AS NECESSARY.

- NOTES:**
1. SIGNS SHOWN ARE EASEL MOUNTED SIGNS.
 2. BUFFER AND TAPER LENGTH PER MDOT STD DETAIL 652(15)
 3. DRUM/CONE SPACING PER MDOT STD DETAIL 652(15)
 4. APPROACH SIGNS SPACING IS 100' BASED ON 30MPH.
 5. MINIMUM LANE WIDTH IS 11'. MINIMUM WIDTH OF PEDESTRIAN WALKWAY IS 6'.
 6. LENGTH OF LANE CLOSURE WILL BE KEPT TO A MINIMUM WHENEVER POSSIBLE.
 7. TRAFFIC SIGNAL TO BE SET TO FLASHING RED, FLAGGERS TO CONTROL ALL TRAFFIC. COORDINATE WITH CITY TRANSPORTATION DEPARTMENT.
 8. WORK HOURS FROM 7PM TO 7AM.



**BEDFORD STREET
BID NO. 18056**

Shaw Brothers Construction, Inc.
341 Mosher Road, P.O. Box 69
Gorham, Maine 04038
(207) 839-2552



Bedford/Forest Night Closure Work Area A			FIGURE 19
Traffic Control Plan			
DRAWN: M.E.	DATE: 5/31/18		
DESIGNED: -	SCALE: 1"=150'		
CHECKED: -	FILE: -		
FILE LOC: -			